



IMG_0624.JPG
Export operation. Looking West.
4/19/2010

IMG_0621.JPG
Export operation. Loading with 330. Daily load count 141.
4/19/2010



IMG_0611.JPG
Grout placement south wall Row 2. (11) total nails grouted.
4/19/2010

IMG_0659.JPG
Breaking tie-back to expose cables.
4/20/2010



IMG_0652.JPG
Exposed tie-back at South wall.
4/20/2010



IMG_0649.JPG
Drilling with DR20 at south wall Row 3. (12) total holes drilled.
4/20/2010



IMG_0698.JPG
Primary shotcrete at South wall. 509 SF.
4/21/2010



IMG_0692.JPG
Tie-back cap with reinforcement.
4/21/2010



100_4341.JPG
Shotcrete placement for tie-back cap.
4/22/2010

100_4347.JPG
Installing form board.
4/22/2010



IMG_0727.JPG
Cutting wall face with 330 excavator. Row 7.
4/22/2010

IMG_0725.JPG
Drilling with DR20 at South wall Row 3. (38) total holes drilled.
4/22/2010



IMG_0747.JPG
Grout placement at East wall Row 7. (38) total nails grouted.
4/23/2010



IMG_0752.JPG
Primary shotcrete placement. 921 SF.
4/23/2010



IMG_0778.JPG
D8 dozer ripping and grading for next lift.
4/23/2010



IMG_0779.JPG
Site. Looking North.
4/23/2010



IMG_0781.JPG
South wall. Secondary shotcrete near top of wall. 456 SF.
4/23/2010



IMG_0738.JPG
Fine grading pads with 330 excavator at NW corner of the site.
4/23/2010