



IMG_0563.JPG
 Drilling at the South wall Row 1.
 4/14/2010

IMG_0568.JPG
 South wall Row 1. Production and test drilled holes.
 4/14/2010



IMG_0569.JPG
 South wall Row 1. Production and test drilled holes.
 4/14/2010

IMG_0577.JPG
 Grout placement at the South wall. (14) total holes grouted.
 4/15/2010



IMG_0583.JPG
Shotcrete at South wall Row 1. 304 SF.
4/15/2010

IMG_0588.JPG
Excavation of wall face with D8 dozer. Row 2.
4/15/2010



IMG_0592.JPG
Drilling at South wall. Row 2. (9) total holes drilled.
4/16/2010

IMG_0603.JPG
South wall Row 2 ready for shotcrete and grout.
4/16/2010



IMG_0604.JPG
Site. Looking East.
4/16/2010