Wall Pour #1: Poured wall along F.4 line by 39 meter pump.
8/9/2010
IMG_2688.JPG

Column Pour #1: Poured (4) 2'x2' columns by 39 meter pump. Level P - E/3.
8/9/2010
IMG_2692.JPG

Spraying cure on mechanical equipment room wall along F.4 line.
8/10/2010
IMG_2701.JPG

Spraying cure on first column. Level P - E/3.
8/10/2010
IMG_2702.JPG

Site. Looking south.
8/10/2010
IMG_2706.JPG

Column Pour #2. Poured (9) 2'x2' columns.
8/11/2010
IMG_2724.JPG

Morrow Equipment Co. re-torque of tower crane bolts.
8/11/2010
IMG_2731.JPG

Dyanlectric installing boxes and conduit. Level P - 2.5 line.
8/12/2010
IMG_2742.JPG

Excavation of 9.2 line spread footings. 196.5'
8/12/2010
IMG_2761.JPG

Setting gang form wall panel at W2 line wall near 2 line. Level P.
8/12/2010
IMG_2762.JPG

Wall blockouts for temp pipe bracing at V1 line. Sheet S424.
8/12/2010
IMG_2764.JPG

Setting 24"x24" column form. Level P - E/6.
8/13/2010
IMG_2775.JPG

Closing up 2.5 line wall.
8/13/2010
IMG_2780.JPG

Excavation of 11'x10' spread footing. F/7.
8/13/2010
IMG_2782.JPG

Closing up 2.5 line wall.
8/13/2010
IMG_2783.JPG

Exterior gang forms at W2 and G lines.
8/13/2010
IMG_2785.JPG

Spread footings excavated 9.2 line.
8/13/2010
IMG_2788.JPG

Site. Looking north.
8/13/2010
IMG_2789.JPG

Exterior forms at V1 line wall.
8/13/2010
IMG_2790.JPG

Mechanical equipment room wall along line F.4.
8/13/2010
IMG_2791.JPG

Closing up 2.5 line wall.
8/13/2010
IMG_2792.JPG

Site. Looking east.
8/13/2010
IMG_2793.JPG

Site. Looking south.
8/13/2010
IMG_2794.JPG

Site. Looking south.
8/13/2010
IMG_2795.JPG