Footing Pour #10: F/2 spread. 54.5 CY
9/21/2010
IMG_3619.JPG

Form assembly for architectural concrete mockup.
9/21/2010
IMG_3620.JPG

Forming Level 1 1 line exterior walls.
9/23/2010
IMG_3670.JPG

Backfilling SP-3 FRP sump basin and piping tie-in.
9/23/2010
IMG_3694.JPG

AOR installing pipe sleeve. H.2 line wall.
9/24/2010
IMG_3708.JPG

AOR and Kendrick trenching for 2-4" empty conduits. Keck lot.
9/24/2010
IMG_3717.JPG

AOR and Kendrick trenching for 2-4" empty conduits. Keck lot.
9/24/2010
IMG_3719.JPG

Fusing LS HDPE tank piping.
9/24/2010
IMG_3721.JPG

Installing SOG Stego vapor barrier.
9/24/2010
IMG_3740.JPG

AOR placing UST-1 gravel bedding.
9/24/2010
IMG_3742.JPG

Pouring 1st lift of concrete mockup by 31 meter pump.
9/24/2010
IMG_3748.JPG

Tech tank LS piping.
9/24/2010
IMG_3761.JPG

Underground storage tank UST-1 pit.
9/24/2010
IMG_3763.JPG

Site. Looking south.
9/24/2010
IMG_3767.JPG

Forming wall. W2 to H.2 lines.
9/25/2010
IMG_3785.JPG

AOR installing Level P floor drain covers.
9/25/2010
IMG_3792.JPG

RS chipping south face of 9.2 line footings.
9/25/2010
IMG_3795.JPG

RS chipping south face of 9.2 line footings. Rebar exposed.
9/25/2010
IMG_3807.JPG

LS HDPE hydrostatic testing. End of test - 92 psi.
9/25/2010
IMG_3814.JPG

Compacting SOG top 2" lift of sand.
9/25/2010
IMG_3818.JPG

Grading subgrade at tech tank.
9/25/2010
IMG_3821.JPG

Pouring 2-sack slurry. Tech tank LS HDPE backfill.
9/25/2010
IMG_3824.JPG

Site. Looking north.
9/25/2010
IMG_3833.JPG

Tech Tank area.
9/25/2010
IMG_3834.JPG