IMG_2541.JPG
Drilling Row 1, Nail 79.
12/28/2009

IMG_2548.JPG
Hand chipping in preparation for vertical struts.
12/28/2009

IMG_2554.JPG
Installing acoustic monitoring equip. North of site.
12/28/2009

IMG_2561.JPG
Installing vibration monitoring equipment near Keck Center.
12/28/2009

IMG_2563.JPG
Site looking West.
12/28/2009

IMG_2564.JPG
Drilling production holes. Looking West.
12/28/2009

IMG_2566.JPG
Acoustic monitoring near Keck Center.
12/28/2009

IMG_2569.JPG
Acoustic monitoring near Keck Center.
12/28/2009

IMG_2574.JPG
Trucks in queue. 129 daily load count.
12/28/2009

IMG_2576.JPG
Measuring angle of inclination. 15 degrees.
12/28/2009

IMG_2578.JPG
Load of epoxy coated bars and testing bars.
12/29/2009

IMG_2581.JPG
Soil nail tendon installation w/ centralizers. Row 1.
12/29/2009

IMG_2585.JPG
Drilling vertical struts. 24 drillholes total.
12/29/2009

IMG_2587.JPG
Drilling vertical struts. 24 holes total.
12/29/2009

IMG_2589.JPG
Site. Looking West.
12/29/2009

IMG_2593.JPG
15'-#9 bar vertical struts. Sta. 3+15
12/29/2009

IMG_2600.JPG
Tremie pipe inserted for grout placement. Row 1, Nail 93.
12/29/2009

IMG_2603.JPG
Tremie pipe inserted for grout placement. Row 1, Vertical Struts.
12/29/2009

IMG_2605.JPG
Site. Looking North.
12/29/2009

IMG_2612.JPG
Export operation. 211 daily load count.
12/29/2009

IMG_2613.JPG
Southeast corner of site. Looking East.
12/29/2009

IMG_2618.JPG
Construction entrance.
12/30/2009

IMG_2621.JPG
Site. Looking East.
12/30/2009

IMG_2628.JPG
Preparation for applying shotcrete. Row 1.
12/30/2009

IMG_2639.JPG
Nozzleman applying wall shotcrete. Row 1 Sta. 1+75.
12/30/2009

IMG_2642.JPG
Export operation. 3 spreads. 295 daily load count.
12/30/2009

IMG_2650.JPG
Wall shotcrete. Row 1, 4" layer.
12/30/2009

IMG_2653.JPG
Wall shotcrete. Row 1, 4" layer.
12/30/2009

IMG_2655.JPG
Site. Looking South.
12/30/2009

IMG_2658.JPG
Drilling w/ two tenders. Row 1, Nail 36 @ 40'.
12/31/2009

IMG_2669.JPG
Site. Looking West.
12/31/2009

IMG_2671.JPG
Loading w/ the 980 & 345. 281 daily load count.
12/31/2009

IMG_2672.JPG
Drilling. (16) production holes & (2) test holes.
12/31/2009

IMG_2675.JPG
Site. Looking East.
12/31/2009

IMG_2676.JPG
345 excavating for new haul road.
12/31/2009